



NZ TRANSPORT AGENCY
WAKA KOTAHI

Forms for Use When Constructing or Operating Stormwater Management Practices



Forms for Use When Constructing or Operating Stormwater Management Practices

To facilitate proper construction and operation of stormwater management practices used on NZTA projects, this document has been prepared. The same forms are in the Stormwater Treatment Standard for Highway Infrastructure but they have been placed in this separate document for ease of access.

It is intended that these forms be used whenever there is a stormwater management practice constructed for NZTA. Their use will facilitate proper construction and subsequent operation.

Forms that are included in this document include the following:

- Preconstruction meeting form
- Individual practice construction checklists
 - Swales and filter strips
 - Sand filters
 - Rain gardens
 - Infiltration trenches
 - Ponds and wetlands
- As-built documentation forms
 - Swales and filter strips
 - Sand filter
 - Rain garden
 - Infiltration trench
 - Pond or wetland
- Post construction operation and maintenance forms
 - Swales and filter strips
 - Sand filters
 - Rain gardens
 - Infiltration trenches
 - Ponds and wetlands
 - Oil/water separators

Preconstruction meeting form

STORMWATER MANAGEMENT PRE-CONSTRUCTION MEETING AGENDA

Prerequisites:

- Read consent report and conditions
- Ensure the appropriate people attend: Consent issuance authority representative, Project Engineer, Contractor.
- Prepare copies of New Zealand Transport Agency construction check lists for all stormwater management devices to be used

Site Name: _____ Date: _____
Address: _____ Consent Number: _____

File Number: _____

Contractor contact information:

name: _____
mailing address _____
phone no. _____
email _____

Stormwater project engineer contact information (individual responsible for inspecting and signing off key construction milestones and providing final as-builts):

name: _____
mailing address _____
phone no. _____
email _____

Consent issuance authority representative contact information:

name: _____
mailing address _____
phone no. _____
email _____

Other attendees at the meeting _____

Purpose

To coordinate stormwater management construction activities of the contractor with the project inspection staff and other interested parties such as the appropriate consenting authority, utility contractors, and sub-contractors. This meeting is to be held between all parties prior to any construction work on the project.

A pre-construction meeting provides the opportunity for all parties involved to discuss roles and responsibilities on the project. The importance of stormwater management should be discussed and the importance of proper construction of stormwater management practices should be emphasized. Having a pre-construction meeting is invaluable in preventing issues that may arise later. It also establishes good communication at the beginning of a project to prevent potential problems, potential enforcement and corrections to practice construction that may not otherwise have been done correctly.

Key discussion points

The following items need to be discussed so that a clear understanding of project elements, time frames and important project components are understood by all attendees.

1. Project Description. Make sure that the development and the proposed stormwater practice construction agrees with the approved plan or plans

2. Delineation of lines of authority. Names and telephone numbers for the Contractor, New Zealand Transport Agency and others will be entered into the record. In addition, the individual designated by the contractor for construction of stormwater management practices shall be identified.

Name

Cell phone number

<hr/>	<hr/>
<hr/>	<hr/>
<hr/>	<hr/>
<hr/>	<hr/>

3. Proposed Starting Dates - Contractors and subcontractors - lead-in time and number of shifts or extra hours they propose to be working, any variation to normal working hours, etc.

Starting date

Unusual working times or days

4. Intended project schedule and overall time frame

5. Project phases in chronological order.

	<u>Approximate Date</u>
• Project initiation,	<hr/>
• Implementation of erosion and sediment control,	<hr/>
• Mass earthworks,	<hr/>
• Final grade establishment,	<hr/>
• Road construction,	<hr/>
• Drainage system construction,	<hr/>
• Construction of sediment controls to protect stormwater devices	<hr/>
• Stormwater management device construction,	
Critical Stages:	
➤ <hr/>	<hr/>
➤ <hr/>	<hr/>
➤ <hr/>	<hr/>
➤ <hr/>	<hr/>
• Final stabilisation.	<hr/>
• Removal of sediment controls	<hr/>
• Utility construction	<hr/>

6. Stormwater management issues:

- Are the approved plans and consent on-site? Yes ☐ No ☐
If not, why?

- Stormwater Management Practices need to be gone over. The New Zealand Transport Agency construction checklists should be used to detail key stages of construction. Those practices on this project include:

- Stormwater consent requirements need to be gone over
- Time frame for construction of stormwater management practices

-
- Who will submit As Built Plans? _____
 - Who will submit Operation and Maintenance Plans
-

The relationship between the contractor's as-builts and the stormwater project engineers as-builts to be discussed and agreed

- Who will submit the Planting Plan (if appropriate)
-

- There is a requirement that an inspection be done at key stages of construction for stormwater management practices. These stages can be found on the "as-built" requirements forms and the key stages should be specifically identified and discussed,
- Overall stormwater management practice sizing done according to approved plans?

Yes ☐

No ☐

If not, what is the variance from the approved plans?

- Construction methodology and materials used to construct stormwater management practices shall be discussed. This would apply to embankment materials and compaction, filter media, vegetation, stone or gravel sizing, etc.,
- Outfall structure construction proposed with suitable energy dissipation,
- Site stabilisation requirements,
- Any variation from plans that have been approved,
- Routine inspections to check construction progress,
- Final inspection requirements,
- As built certification requirement including overland flow path dimensions,
- New Zealand Transport Agency inspection and enforcement policies.

7. Utility locations. Discussion needs to be held with utility contractors to determine where utilities are/will be located and when they will be constructed. In addition, it would be good if the names and phone numbers of utility contact persons could be obtained. Who is responsible for stabilizing areas disturbed by utility construction?

8. Plan errors and omissions. The contractor should discuss errors and omissions in the plans that are known to exist. Pre-construction minutes should reflect the Contractor's knowledge of errors or omissions in detail. Errors or omissions identified include:

9. Conversion of sediment control structures to stormwater management structures. Is there a relationship between erosion and sediment control and storm water management (use of stormwater practices for erosion and sediment control). Procedures should be gone over for final maintenance before handing the practice over to the responsible maintenance entity, if applicable.

10. Other consents review and discussion. Are there other consents that need to be discussed (sediment control, stream works, dam consent, etc.)? Those consents include the following:

11. Sensitive environmental issues. Discussion of any sensitive environmental issues (contaminated soils, stream protection, and coastal management areas. Listing of sensitive issues includes:

12. Time extensions for work. Submittal procedure for and needed time extensions.

13. Consultant interaction. If a Consultant is providing the construction engineering and inspection or materials testing; discuss the procedures, relationships and responsibilities that exist between the Consultant, New Zealand Transport Agency and the Contractor.

14. Consent transfer. Transfer of consent to the responsible maintenance entity:

When

How

Additional Notes:

New Zealand Transport Agency Representative

Date

Construction forms for the following:

- Swales and filter strips
- Sand filters
- Rain gardens
- Infiltration trenches
- Ponds and wetlands

The oil/water separators are prefabricated units so it is not necessary to have a separate inspection form for them.



Page 1 of 2

Clarification Required

Items Inspected	Checked		Satisfactory	Unsatisfactory		Checked		Satisfactory	Unsatisfactory
PRE-CONSTRUCTION	Y	N			12. Flow bypasses installed correctly	Y	N		
1. Runoff diverted	Y	N			13. Pretreatment devices installed	Y	N		
2. Practice area cleared	Y	N			14. Curb cuts installed per plans	Y	N		
3. Practice location staked out	Y	N			VEGETATION	Y	N		
4. Practice not in heavily shaded area	Y	N			15. Complies with planting specification	Y	N		
EXCAVATION					16. Topsoil adequate in composition & placement	Y	N		
5. Size & location	Y	N			17. Adequate erosion control measures in place	Y	N		
6. Lateral slopes completely level	Y	N			FINAL INSPECTION				
7. Longitudinal slopes within design range	Y	N			18. Dimensions	Y	N		
CHECK DAMS & LEVEL SPREADERS					19. Check Dams & level spreaders	Y	N		
8. Dimensions, spacing, & materials	Y	N			20. Proper outlet	Y	N		
9. Compaction	Y	N			21. Effective stand of vegetation & stabilisation	Y	N		
10. Level spreaders are completely level	Y	N			22. Construction generated sediment removed	Y	N		
STRUCTURAL COMPONENTS									
11. Inlets & outlets installed correctly	Y	N							

[illegible]

1st Notice:


2nd Notice:

Submit plan modifications as noted in written comments by

Other action taken to obtain needed corrections

Final inspection, project completed

Responsible person's signature:

[illegible][illegible]

ACTION TO BE TAKEN:

No action necessary. Continue routine inspections? Y / N

Correct noted site deficiencies by _____


1st Notice: _____

2nd Notice: _____

Submit plan modifications as noted in written comments by _____

Final inspection, project completed

Responsible person's signature: _____



Items Inspected	Checked	Satisfactory	Unsatisfactory	STRUCTURAL COMPONENTS	Checked	Satisfactory	Unsatisfactory
PRE-CONSTRUCTION				11. Inflow & outlets installed correctly	Y	N	
1. Runoff diverted	Y	N		12. Overflow system installed correctly	Y	N	
2. Practice area cleared	Y	N		13. Pretreatment devices installed	Y	N	
3. Practice location staked out	Y	N		VEGETATION			
4. Contributing drainage are stabilised	Y	N		11. Complies with planting specification	Y	N	
EXCAVATION				12. Topsoil adequate in composition & placement	Y	N	
5. Size & location	Y	N		13. Mulch laid	Y	N	
6. Excavated to appropriate grade	Y	N		FINAL INSPECTION			
7. Appropriate liners placed as required	Y	N		14. Dimensions	Y	N	
UNDERDRAINS & FILTER MEDIA				15. Proper outlet	Y	N	
8. Perforated underdrain installed correctly	Y	N		16. Effective stand of vegetation & stabilisation	Y	N	
9. Storm drain system installed & connected	Y	N		17. Construction generated sediments removed	Y	N	
10. Gravel, sand, & planting soil backfilled	Y	N					

[illegible]

Correct noted site deficiencies by _____


1st Notice:

2nd Notice:

Submit plan modifications as noted in written comments by _____

Final inspection, project completed _____

Responsible person's signature: _____

 NZ TRANSPORT AGENCY WAKA KOTAHĪ	<h2 style="text-align: center;">STORMWATER POND AND WETLAND INSPECTION ADVICE</h2>				Responsible person:		
					Date:		
					Time:		
					Weather: Rainfall over previous 2-3 days?		
					Person contacted during visit:		
Page 1 of 3							
SEDIMENT / STORMWATER MANAGEMENT POND CONSTRUCTION CHECKLIST				X -	Needs immediate attention Not Applicable	✓	Okay ? Clarification Required
Pond and Wetland Components:							
Items Inspected	Checked	Satisfactory	Unsatisfactory		Checked	Satisfactory	Unsatisfactory
MATERIALS AND EQUIPMENT					Y	N	
Pipe & appurtenances on-site prior to construction and dimensions checked.							
1. Material (including protective coating, if specified)	Y	N		ii) Anti-seep collars properly spaced & having watertight connections to pipe	Y	N	
2. Diameter	Y	N		iii) Backfill placed & tamped by hand under "haunches" of pipe	Y	N	
3. Dimensions of riser or pre-cast concrete outlet structure	Y	N		iv) Remaining backfill placed in max. 200mm lifts using small power tamping equipment until 600mm cover over pipe is reached	Y	N	
4. Required dimensions between water control structures (orifices, weirs, etc.) are in accordance with designed plans	Y	N		19. Pipe placement – Concrete pipe	Y	N	
5. Barrel stub for prefabricated pipe structures at proper angle for design barrel slope	Y	N		i) Pipe set on blocks or concrete slab for pouring of low cradle	Y	N	
6. Number & dimensions of prefabricated anti-seep collars	Y	N		ii) Pipe installed with rubber gasket joints no spalling in gasket interface area	Y	N	
7. Watertight connectors and gaskets	Y	N		iii) Excavation for lower half of anti-seep collar(s) reinforcing steel set	Y	N	
8. Outlet drain valve	Y	N		iv) Entire area where anti-seep collar(s) will come in contact with pipe coated with mastic or other	Y	N	
9. Appropriate compaction equipment available, including hand & small power tamps	Y	N		vi) Low cradle & bottom half of anti-seep collar installed	Y	N	
10. Project benchmark near pond site	Y	N		vii) Upper half of anti-seep collar(s) formed with reinforcing steel set	Y	N	
12. Equipment for temporary de-watering	Y	N		viii) Concrete for collar of an approved mix & vibrated into place (Protected from freezing while curing, if necessary)	Y	N	
SUBGRADE PREPARATION							
13. Area beneath embankment stripped of all vegetation, topsoil, and organic matter	Y	N		ix) Forms striped & collar inspected for honeycomb prior to backfilling. Parge if necessary	Y	N	
14. Cut-off trench excavated a minimum of 1 metre below subgrade and minimum 1 metre below proposed pipe invert, with side slopes no steeper than 1:1	Y	N					
15. Impervious material used to backfill cut-off trench	Y	N		20. Pipe placement - Backfilling			
PIPE SPILLWAY INSTALLATION							
16. Method of installation detailed on plans	Y	N		i) Fill placed in maximum 200mm lifts	Y	N	
17. Bed Preparation	Y	N		ii) Back fill taken minimum 600mm above top of anti-seep collar elevation before traversing with heavy equipment	Y	N	
i) Installation trench excavated with 1:1 side slopes	Y	N		RISER / OUTLET STRUCTURE INSTALLATION			
ii) Stable, uniform, dry subgrade of relatively impervious material (If subgrade is wet, contractor shall have to defined steps before proceeding with installation)	Y	N		21. Pre-cast concrete structure			
iii) Invert at proper elevation and grade	Y	N		i) Dry and stable subgrade	Y	N	
18. Pipe placement – Metal / Plastic pipe	Y	N		ii) Riser base set to design elevation	Y	N	
i) Watertight connectors & gaskets properly installed	Y	N		iii) If more than one section, no spalling in gasket interface area: gasket or approved caulking material placed securely	Y	N	

RESPONSIBLE PERSON'S REMARKS:[illegible]

ACTION TO BE TAKEN:

No action necessary. Continue routine inspections? Y / N

Correct noted site deficiencies by

1st Notice:

2nd Notice:

Submit plan modifications as noted in written comments by

Final inspection, project completed

Responsible person's signature:

As-built documentation

Individual As-Built documentation of stages of construction is provided for each practice other than the oil/water separator. That practice does not have an “As-Built” plan requirement as they are pre-fabricated units and the only item of concern is the elevation they are placed at.

The “forms” for each practice are provided on individual sheets for ease of reproduction.

As-Built Certification for Completed Stormwater Management Practices – Swale and/or Filter Strip

Site Name

Address

Engineer

Consent Number

Date

The following information must be completed and submitted with the As-Built drawing of the stormwater management swales or filter strips.

Stormwater Management Swale or Filter Strip As-Built Items to be included in the As-Built Plan submission as required by New Zealand Transport Agency.

It is necessary that photographic evidence be submitted to document stages of construction. Where large boxes are provided, please place an image or submit pictures of that stage to verify that construction was done according to the plan.

	Yes	No
1. Is the size and location of the swale or filter strip according to the approved plans	<input type="checkbox"/>	<input type="checkbox"/>
2. Are the lateral slopes completely level	<input type="checkbox"/>	<input type="checkbox"/>
3. Are the longitudinal slopes within the design range	<input type="checkbox"/>	<input type="checkbox"/>
3. Are check dams and level spreaders Installed and spaced correctly	<input type="checkbox"/>	<input type="checkbox"/>
4. Are level spreaders constructed completely level	<input type="checkbox"/>	<input type="checkbox"/>
5. Are all inlets, outlets and bypasses installed correctly	<input type="checkbox"/>	<input type="checkbox"/>

6. Are kerb cuts installed per plans

Yes

No

☐☐

7. Does the vegetation comply with planting Specifications and is topsoil adequate in Composition and placement

Yes

No

☐☐

8. Are erosion control measures in place and adequate To protect the swale from excess sedimentation

Yes

No

☐☐

5. Is overall construction done according to plans

Yes

No

☐☐

Insert a photograph to show the completed swale or filter strip

8. Verify locations and locate on as-built plans all utilities that may impact on future maintenance.

Yes

No

☐☐

For all those items listed above where “No” has been marked, please provide a discussion of the variation of those items from the consented design and why they are at variance. It is also requested that you state that the exceptions to the approved design do not adversely affect the intended performance or safety of the swale or filter strip. If you cannot state that there is no adverse affect, you must also note to that effect.

The exceptions to the approved design do not adversely affect the intended performance or safety of the swale or filter strip.

I certify that this stormwater management swale or filter strip is constructed according to the consented design. This statement has been based upon on-site observation of the swale or filter strip conducted by me or by my designee under my direct supervision. The as-built plan accurately reflects site conditions.

Name (printed)

Signature

Date

Qualification

As-Built Certification for Completed Stormwater Management Practices – Sand Filter

Site Name
Address
Engineer

Consent Number
Date

The following information must be completed and submitted with the As-Built drawing of the stormwater management sand filter.

Stormwater Management Sand Filter As-Built Items to be included in the As-Built Plan submission as required by New Zealand Transport Agency.

It is necessary that photographic evidence be submitted to document stages of construction. Where large boxes are provided, please place an image or submit pictures of that stage to verify that construction was done according to the plan.

1. Were the dimensions of the sand filter (length, width and depth) as detailed on the approved plans sized appropriately in the field. For a prefabricated unit, is the unit sized to approved plans

Yes

☐

No

☐

2. Was the foundation area compacted to meet minimum specifications

Yes

☐

No

☐

Insert a photograph of the foundation area of the sand filter prior to placement of the filter

3. Are the underdrains sized and placed correctly to the correct grade

Yes

☐

No

☐

Provide a photograph showing the underdrains

- | | | |
|---|---------------------------------|--------------------------------|
| 3. Does the filter media meet TP 10 specification | Yes
<input type="checkbox"/> | No
<input type="checkbox"/> |
| 4. Are all joints and pipe connections sealed and joined properly | Yes
<input type="checkbox"/> | No
<input type="checkbox"/> |
| 5. Inflow and overflow systems installed correctly | Yes
<input type="checkbox"/> | No
<input type="checkbox"/> |
| 8. Verify locations and locate on as-built plans all utilities that may impact on future maintenance. | Yes
<input type="checkbox"/> | No
<input type="checkbox"/> |
| 9. Constructed related sediments removed | Yes
<input type="checkbox"/> | No
<input type="checkbox"/> |

For all those items listed above where “No” has been marked, please provide a discussion of the variation of those items from the consented design and why they are at variance. It is also requested that you state that the exceptions to the approved design do not adversely affect the intended performance or safety of the sand filter. If you cannot state that there is no adverse affect, you must also note to that effect.

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There are approximately 20 lines visible. The paper has a slight shadow on the right side, suggesting it's resting on a surface. There is no handwriting or other markings on the paper.

The exceptions to the approved design do not adversely affect the intended performance or safety of the sand filter.

I certify that this stormwater management sand filter is constructed according to the consented design. This statement has been based upon on-site observation of the sand filter conducted by me or by my designee under my direct supervision. The as-built plan accurately reflects site conditions.

Name (printed)

Signature

Date

Qualification

As-Built Certification for Completed Stormwater Management Practices – Rain Garden

Site Name
Address
Engineer

Consent Number
Date

The following information must be completed and submitted with the As-Built drawing of the stormwater management rain garden. If there are multiple rain gardens, one form can be used but the individual rain gardens should be numbered on the plans so that reference to them in comments can be related to the specific one in the field.

Stormwater Management Rain Garden As-Built Items to be included in the As-Built Plan submission as required by New Zealand Transport Agency.

It is necessary that photographic evidence be submitted to document stages of construction. Where large boxes are provided, please place an image or submit pictures of that stage to verify that construction was done according to the plan.

1. Were the dimensions of the rain garden (length, width and depth) as detailed on the approved plans constructed in the field

Yes

☐

No

☐

2. Was a liner placed as required

Yes

☐

No

☐

Insert picture of liner placement
in excavation

3. Perforated underdrain installed correctly according to standard engineering principles

Yes

☐

No

☐

NA

☐

Insert picture of underdrain
placement

3. Storm drain system installed and connected

Yes

☐

No

☐

4. Gravel, sand and planting media backfilled correctly and meets compaction specifications

Yes

☐

No

☐

Insert a photograph showing the planting media prior to placement in the excavation area

5. Inflow and overflow systems installed according to design

Yes

☐

No

☐

6. Vegetation complies with planting specifications

Yes

☐

No

☐

7. Groundcover or mulch laid to specification

Yes

☐

No

☐

8. Verify locations and locate on as-built plans all utilities that may impact on future maintenance.

Yes

☐

No

☐

9. Catchment contributing to rain garden stabilised

Yes

☐

No

☐

10. Constructed related sediments removed

Yes

☐

No

☐

11. Has access for maintenance been provided

Yes

☐

No

☐

12. Rain garden completed according to plan

Yes

☐

No

☐

Insert a picture of the completed rain garden here

For all those items listed above where “No” has been marked, please provide a discussion of the variation of those items from the consented design and why they are at variance. It is also requested that you state that the exceptions to the approved design do not adversely affect the intended performance or safety of the rain garden. If you cannot state that there is no adverse affect, you must also note to that effect.

The exceptions to the approved design do not adversely affect the intended performance of the rain garden.

I certify that this stormwater management rain garden is constructed according to the consented design. This statement has been based upon on-site observation of the rain garden conducted by me or by my designee under my direct supervision. The as-built plan accurately reflects site conditions.

Name (printed)

Signature

Date

Qualification

As-Built Certification for Completed Stormwater Management Practices – Infiltration Trench

Site Name
Address
Engineer

Consent Number
Date

The following information must be completed and submitted with the As-Built drawing of the stormwater management drywell or infiltration trench.

Stormwater Management Dry Well or Infiltration Trench As-Built Items to be included in the As-Built Plan submission as required by New Zealand Transport Agency.

It is necessary that photographic evidence be submitted to document stages of construction. Where large boxes are provided, please place an image or submit pictures of that stage to verify that construction was done according to the plan.

	Yes	No
1. Is the size and location of the infiltration trench according to the approved plans	<input type="checkbox"/>	<input type="checkbox"/>

	Yes	No
2. Was filter fabric placed on the bottom and sides of the trench according to the approved plans	<input type="checkbox"/>	<input type="checkbox"/>

3. Are the aggregate materials sized according to the approved plans

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

Insert a photograph of the trench being filled to show aggregate and filter fabric

	Yes	No
3. Has an observation well been installed	<input type="checkbox"/>	<input type="checkbox"/>

	Yes	No
4. Does the aggregate filter course meet size Specifications and is clean, washed stone	<input type="checkbox"/>	<input type="checkbox"/>

5. Has the porous surface material been placed

properly

Yes

☐

No

☐

Insert a photograph to show
the completed infiltration
trench

8. Verify locations and locate on as-built plans
all utilities that may impact on future maintenance.

Yes

☐

No

☐

For all those items listed above where "No" has been marked, please provide a discussion of the variation of those items from the consented design and why they are at variance. It is also requested that you state that the exceptions to the approved design do not adversely affect the intended performance or safety of the dry well or infiltration trench. If you cannot state that there is no adverse affect, you must also note to that effect.

The exceptions to the approved design do not adversely affect the intended performance or safety of the infiltration trench.

I certify that this stormwater management infiltration trench is constructed according to the consented design. This statement has been based upon on-site observation of the dry well or infiltration trench conducted by me or by my designee under my direct supervision. The as-built plan accurately reflects site conditions.

Name (printed)

Signature

Date

Qualification

As-Built Certification for Completed Stormwater Management Practices – Stormwater Management Pond or Wetland

Site Name

Address

Engineer

Consent Number

Date

The following information must be completed and submitted with the As-Built drawing of the stormwater management pond.

Stormwater Management Pond or Wetland As-Built Items to be included in the As-Built Plan submission as required by New Zealand Transport Agency.

It is necessary that photographic evidence be submitted to document stages of construction. Where large boxes are provided, please place an image or submit pictures of that stage to verify that construction was done according to the plan.

1. All pipes, their sizing and associated structures are those specified on design drawings	Yes <input type="checkbox"/>	No <input type="checkbox"/>
2. Cut-off trench excavated a minimum of 1 metre below subgrade and minimum of 1 metre below proposed pipe invert, with side slopes no steeper than 1:1	Yes <input type="checkbox"/>	No <input type="checkbox"/>
	<div>Insert picture of cut-off trench here</div>	
3. Pipe placement done according to sound engineering practices and uses water tight connections when pipes are joined together	Yes <input type="checkbox"/>	No <input type="checkbox"/>
4. Anti-seep collars or other seepage properly spaced having properly spaced, having water tight connections to pipe and installed properly	Yes <input type="checkbox"/>	No <input type="checkbox"/>
	<div>Insert picture of anti-seep collars or here</div>	

5. Embankment properly compacted around pipe and fill placed in maximum 200 mm lifts

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

Insert picture of embankment during construction

6. Riser base set to design elevation

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

7. Principal spillway meets design specifications and elevations

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

8. Pond toe drain installed correctly according to standard engineering principles

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

Insert picture of pond or wetland toe drain here

10. Impounded area meets design contours and side slopes. This includes any benches both above and below the permanent pool elevation

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

10. Forebay is constructed according to design plans meeting depth and area requirements with appropriate energy dissipation

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

Insert picture of forebay clearly showing configuration and any energy dissipation

11. Emergency spillway is excavated to

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

proper cross-section, side slopes and bottom width and armoured according to the design plans

12. Outlet protection installed according to detailed design plans in terms of materials and configuration

Yes

☐

No

☐

13. Site vegetatively stabilized, landscaping plants and any wetland plants planted

Yes

☐

No

☐

14. Maintenance access provided

Yes

☐

No

☐

Insert picture of maintenance access point clearly showing any gates, fencing and means of entry..

15. Set aside areas provided for sediment clean-out maintenance

Yes

☐

No

☐

16. Verify locations and locate on as-built plans all utilities that may impact on future maintenance

Yes

☐

No

☐

For all those items listed above where "No" has been marked, please provide a discussion of the variation of those items from the consented design and why they are at variance. It is also requested that you state that the exceptions to the approved design do not adversely affect the intended performance or safety of the pond. If you cannot state that there is no adverse affect, you must also note to that effect.

Appendix C

Operation and maintenance forms for the following practices:

- Swales and filter strips
- Sand filters
- Rain gardens
- Infiltration trenches
- Ponds and wetlands
- Oil/water separators



STORMWATER MAINTENANCE INSPECTION FORM

Inspector: _____

Date: _____

Time: _____

Weather: Rainfall over previous 2-3 days? _____

Page 1 of 2

File No: _____

Site Name:		ID No:	
Location		Catchment:	
		Needs immediate attention	
		Not Applicable	

SWALE AND FILTER STRIP PRACTICE MAINTENANCE INSPECTION CHECKLIST	×	Required Y / N	✓	Okay	?	Clarification Required
	-					

“As built”	Required Y / N	Available Y / N	Adequate Y / N	Approx. check to verify vol(s). Y / N
“Operation & Maintenance Plan”	Required Y / N	Available Y / N	Adequate Y / N	
“Planting Plan”	Required Y / N	Available Y / N	Adequate Y / N	

Swale And Filter Strip Components:

Items Inspected	Checked		Maintenance Needed		Inspection Frequency		Checked		Maintenance Needed		Inspection Frequency
DEBRIS CLEANOUT	Y		Y	N	M	CHECK DAMS / ENERGY DISSIPATORS / SUMPS	Y	N	Y	N	A
1. Swales and filter strips and contributing areas clean of debris											
2. No dumping of wastes into swales or filter strips											
3. Litter (branches, etc) have been removed											
VEGETATION					M						
4. Plant height not less than design water depth											
5. Fertilised per specifications											
6. No evidence of erosion											
7. Grass height not greater than 250mm											
8. Is plant composition according to design plans											
9. No placement of inappropriate plants											
DEWATERING					M						
10. Swales and filter strips dewater between storms											
11. No evidence of standing water											

Inspection Frequency Key A = Annual, M = Monthly

INSPECTOR REMARKS:

[illegible]

OVERALL CONDITION OF PRACTICE:

In accordance with approved design plans? Y / N In accordance with As Built plans? Y / N


Maintenance required as detailed above? Y / N Compliance with other consent conditions? Y / N

Comments: _____

Dates by which maintenance must be completed: / /

Dates by which outstanding information as per consent conditions is required by: / /

Inspector's signature: _____

		STORMWATER MAINTENANCE INSPECTION FORM				Inspecting individual:							
						Date:							
						Time:							
						Weather: Rainfall over previous 2-3 days?							
						Page 1 of 2							
Site Name:						ID No:							
Location						Catchment:							
						Needs immediate attention Not Applicable							
SWALE AND FILTER STRIP PRACTICE MAINTENANCE INSPECTION CHECKLIST					<input checked="" type="checkbox"/> Required Y / N -		<input checked="" type="checkbox"/> Okay		<input type="checkbox"/> ? Clarification Required				
"As built"		Required Y / N		Available Y / N		Adequate Y / N		Approx. check to verify vol(s). Y / N					
"Operation & Maintenance Plan"		Required Y / N		Available Y / N		Adequate Y / N							
"Planting Plan"		Required Y / N		Available Y / N		Adequate Y / N							
Swale And Filter Strip Components:													
Items Inspected		Checked		N		Inspection Frequency		Checked		Maintenance Needed		Inspection Frequency	
DEBRIS CLEANOUT		Y		Y	N	M		CHECK DAMS / ENERGY DISSIPATORS / SUMPS		Y	N	Y	N
1. Swales and filter strips and contributing areas clean of debris													
2. No dumping of yard wastes into swales or filter strips													
3. Litter (branches, etc) have been removed													
VEGETATION						M							
4. Plant height not less than design water depth													
5. Fertilised per specifications													
6. No evidence of erosion													
7. Grass height not greater than 250mm													
8. Is plant composition according to design plans													
9. No placement of inappropriate plants													
DEWATERING						M							
10. Swales and filter strips dewater between storms													
11. No evidence of standing water													

Inspection Frequency Key A = Annual, M = Monthly


[illegible]

In accordance with approved design plans? Y / N In accordance with As Built plans? Y / N

Comments: _____

Dates by which outstanding information as per consent conditions is required by: / /

Inspector's signature: _____

	<h2 style="text-align: center;">STORMWATER MAINTENANCE INSPECTION FORM</h2>				Inspector:									
					Date:									
					Time:									
					Weather: Rainfall over previous 2-3 days?									
					Page 1 of 2									
Site Name:				File No:										
Location:				Consent No:										
				Catchment:										
RAIN GARDEN MAINTENANCE INSPECTION CHECKLIST				<input checked="" type="checkbox"/> Needs immediate attention <input type="checkbox"/> Not Applicable		<input checked="" type="checkbox"/> Okay		<input type="checkbox"/> ? Clarification Required						
"As built"				Required Y / N		Available Y / N		Adequate Y / N		Approx. check to verify vol(s). Y / N				
"Operation & Maintenance Plan"				Required Y / N		Available Y / N		Adequate Y / N						
"Planting Plan"				Required Y / N		Available Y / N		Adequate Y / N						
Rain Garden Components:														
Items Inspected		Checked		Maintenance Needed		Inspection Frequency		Checked		Maintenance Needed		Inspection Frequency		
DEBRIS CLEANOUT		Y	N	Y	N	M		OUTLETS/OVERFLOW SPILLWAY		Y	N	Y	N	A, AMS
1. Rain gardens and contributing areas clean of debris								13. Good condition, no need for repair						
2. No dumping of yard wastes into rain garden								14. No evidence of erosion						
3. Litter (branches, etc) have been removed								15. No evidence of any blockages						
VEGETATION						3M		INTEGRITY OF BIOFILTER						A
4. Planting height not less than design water depth								16. Rain garden has not been blocked or filled inappropriately						
5. Fertilised per specifications								17. Mulch layer still in place						
6. No evidence of erosion								18. Noxious plants or weeds removed						
7. Is plant composition still according to approved plans														
8. No placement of inappropriate plants														
DEWATERING AND SEDIMENTATION														
9. Rain garden dewatered between storms						3M								
10. No evidence of standing water														
11. No evidence of surface clogging														
12. Sediments should not be > than 20% of rain garden design depth														

Inspection Frequency Key

A = Annual, M = Monthly, AMS = After Major Storm

INSPECTOR REMARKS:

[illegible]

OVERALL CONDITION OF PRACTICE:

In accordance with approved design plans? Y / N In accordance with As Built plans? Y / N


Maintenance required as detailed above? Y / N Compliance with other consent conditions? Y / N

Comments: _____

Dates by which maintenance must be completed: / /

Dates by which outstanding information as per consent conditions is required by: / /

Inspector's signature: _____

		<h2 style="text-align: center;">STORMWATER MAINTENANCE INSPECTION FORM</h2>				Inspector:			
						Date:			
						Time:			
						Weather: Rainfall over previous 2-3 days?			
						Page 1 of 2			
Site Name:						File No:			
Location						Consent No:			
						Catchment:			
INFILTRATION TRENCH MAINTENANCE INSPECTION CHECKLIST		<input checked="" type="checkbox"/> Needs immediate attention <input type="checkbox"/> Not Applicable		<input checked="" type="checkbox"/> Okay <input type="checkbox"/> ? Clarification Required					
"As built"		Required Y / N		Available Y / N		Adequate Y / N		Approx. check to verify vol(s). Y / N	
"Operation & Maintenance Plan"		Required Y / N		Available Y / N		Adequate Y / N			
"Planting Plan"		Required Y / N		Available Y / N		Adequate Y / N			
Infiltration Trench Components:									
Items Inspected		Checked		Maintenance Needed		Inspection Frequency			
		Y	N	Y	N			Y	N
DEBRIS CLEANOUT						M		INLETS	
1. Trench surface clear of debris									
2. Inlet areas clear of debris									
3. Inflow pipes clear of debris									
4. Overflow spillway clear of debris									
SEDIMENT TRAPS, FOREBAYS, OR PRETREATMENT SWALES						A		OUTLETS/OVERFLOW SPILLWAY	
5. Obviously trapping sediment									
6. Greater than 50% of storage volume remaining									
VEGETATION						M		AGGREGATE REPAIRS	
7. Mowing done when needed									
8. Fertilized per specifications									
9. No evidence of erosion									
DEWATERING						3M		VEGETATED SURFACE	
10. Trench dewater between storms									
SEDIMENT CLEANOUT OF TRENCH						A			
11. No evidence of sedimentation in trench									
12. Sediment accumulation does not yet require cleanout									
13. Good condition									
14. No evidence of erosion									
15. Good condition, no need for repair									
16. No evidence of erosion									
17. Surface of aggregate clean									
18. Top layer of stone does not need replacement									
19. Trench does not need rehabilitation									
20. No evidence of erosion									
21. Perforated inlet functioning adequately									
22. Water does not stand on vegetative surface									
23. Good vegetative cover exists									

Inspection Frequency Key A = Annual, M = Monthly

[illegible]

In accordance with approved design plans? Y / N In accordance with As Built plans? Y / N

Maintenance required as detailed above? Y / N Compliance with other consent conditions? Y / N

Comments: _____


Dates by which maintenance must be completed: / /

Dates by which outstanding information as per consent conditions is required by: / /

Inspector's signature: _____

 NZ TRANSPORT AGENCY <small>WAKA KOTAHU</small>	STORMWATER MAINTENANCE INSPECTION FORM				Inspector:				
					Date:				
					Time:				
					Weather: Rainfall over previous 2-3 days?				
					Page 1 of 2				
Site Name:				File No:					
Location:				Consent No:					
				Catchment:					
STORMWATER POND/WETLAND MAINTENANCE INSPECTION CHECKLIST				× Needs immediate attention - Not Applicable	✓ Okay	? Clarification Required			
"As built"		Required Y / N		Available Y / N		Adequate Y / N		Approx. check to verify vol(s). Y / N	
"Operation & Maintenance Plan"		Required Y / N		Available Y / N		Adequate Y / N			
"Planting Plan"		Required Y / N		Available Y / N		Adequate Y / N			
Pond/Wetland Components:									
Items Inspected		Checked		Maintenance Needed		Inspection Frequency			
		Y	N	Y	N	A,S		Y	N
EMBANKMENT & EMERGENCY SPILLWAY									
1. Is the spillway level?						20. Concrete/Masonry condition			
2. Adequate vegetation & ground cover?						Riser and barrels:			
3. Appropriate plants / weeds?						a) Cracks or displacement?			
4. Adequate freeboard?						b) Minor spalling (.025mm)?			
5. Embankment erosion evident?						c) Major spalling (rebars exposed)?			
6. Cracking, bulging or sliding of dam						d) Joint failures?			
a) Upstream embankment						e) Water tightness adequate?			
b) Downstream embankment						21. Pond drain valve:			
c) At or beyond toe upstream						a) Operational / exercised?			
d) At or beyond toe downstream						b) Chained and locked?			
e) Emergency spillway						22. Slope protection or rip-rap failures?			
7. Pond & toe drains clear & functioning?						23. Other?			
8. Evidence of animal burrows?						PERMANENT POOL (WET POND)			3M
9. Seeps/leaks on downstream face?						24. Undesirable vegetative growth?			
10. Vertical & horizontal alignment of top of dam as per As-Built plans?						25. Removal of floating debris required?			
11. Emergency spillway clear of obstructions & debris						26. Visible pollution?			
12. Provision of access for maintenance?						27. Evidence of 'edge' erosion?			
a) By hand?						28. Other?			
b) For machinery?						DRY POND			3M
c) Other?						29. Adequate vegetation cover?			
RISER & SERVICE SPILLWAY						30. Presence of undesirable vegetation / woody growth?			
Type: Reinforced concrete						31. Standing water or wet spots?			
Metal pipe						32. Sediment and/or trash accumulation?			
Masonry						33. Low flow channels unobstructed?			
14. Low flow orifice obstructed?						34. Other?			
15. Low flow trash rack:						SEDIMENT FOREBAYS			
a) Is debris removal necessary?						35. Is sediment accumulation > 50% (maintenance req'd immed. If Yes)			
b) Is corrosion evident?						36. Provision of access for maintenance:			
16. Weir trash rack maintenance						a) By hand?			
a) Is debris removal required?						b) For machinery?			
b) Is corrosion evident?						OUTFALLS INTO PONDS			A,S
17. Is there excessive sediment accumulation inside the riser?						37. Riprap failures?			
18. Metal pipe condition		Good		Fair	Poor	38. Condition of endwalls / headwalls		Good	Fair
19. Outfall channels functioning?						39. Evidence of slope erosion?			Poor
						40. Condition of any inflow pipes.		Good	Fair
						41. Other?			Poor

Items Inspected	Checked		Maintenance Needed		Inspection Frequency		Checked		Maintenance Needed		Inspection Frequency
OTHER	Y	N	Y	N	6M	CONSTRUCTED WETLAND AREAS	Y	N	Y	N	A

 NZ TRANSPORT AGENCY WAKA KOTAHİ		STORMWATER MAINTENANCE INSPECTION FORM				Inspector:					
						Date:					
						Time:					
						Weather: Rainfall over previous 2-3 days?					
						Page 1 of 2					
Site Name:						File No:					
Location:						Consent No:					
						Catchment:					
OIL/WATER OPERATION & MAINTENANCE INSPECTION CHECKLIST					<input checked="" type="checkbox"/> Needs immediate attention - Not Applicable	<input checked="" type="checkbox"/> Okay	<input type="checkbox"/> ?	Clarification Required			
"As built"					Required Y / N	Available Y / N	Adequate Y / N	Approx. check to verify vol(s). Y / N			
"Operation & Maintenance Plan"					Required Y / N	Available Y / N	Adequate Y / N				
"Planting Plan"					Required Y / N	Available Y / N	Adequate Y / N				
API Components:											
Items Inspected		Checked		Maintenance Needed		Inspection Frequency	Checked		Maintenance Needed		Inspection Frequency
DEBRIS CLEANOUT		Y	N	Y	N	M			Y	N	A
1. Contributing areas clean of debris							STRUCTURAL COMPONENTS				A
2. API clean of debris							8. No evidence of structural deterioration				
3. Inlets and outlets clear of debris							9. Any grates are in good condition				
OIL AND SLUDGE						M	10. No evidence of spalling or cracking of structural parts				
4. Oil layer does not exceed 3 mm depth							OUTLETS / OVERFLOW SPILLWAY				A
5. Sludge deposits do not exceed 150 mm							11. Good condition, no need for repair				
WATER RETENTION						6M	12. No evidence of erosion (if draining into a natural channel)				
6. Water holding at normal pool depth?							OVERALL FUNCTION OF API				A
7. No evidence of leakage							13. No evidence of flow bypassing facility				
							14. No noticeable odours outside API				

Inspection Frequency Key **A = Annual, M = Monthly**

Warning: APIs have watertight covers; be careful regarding the possibility of flammable gases within them. Care should be taken lighting a match or smoking while inspecting practices that are not vented.

INSPECTORS REMARKS:

[illegible]

OVERALL CONDITION OF PRACTICE:

In accordance with approved design plans? Y / N In accordance with As Built plans? Y / N

Maintenance required as detailed above? Y / N Compliance with other consent conditions? Y / N

Comments: _____

Dates by which maintenance must be completed: / /

Dates by which outstanding information as per consent conditions is required by: / /

Inspector's signature: _____